PROPOSAL FOR GRANTING EXTENTION OF TIME OR IMPOSING FINE

1	Name of the work	Construction of Dhyana Mandira at JP Park Phase II in Ward No-17
2	Estimate amount of work & sanctioned No.	Rs.80.00 Lakhs and TS/128/2017-18 dated:07.08.2017
3	Amount put to tender	Rs 86,34,908.00
4	Agreement No	EE(RRND)/AG/152/17-18 dated: 07.02.2018
5	No. & date of work order issued	E/RRND/Wo.No/000074/17-18 dated:08.02.2018
6	Time limit originallly fixed for completion of the work	180 days
7	Name of the Contractor	Sri B.N.Girish (SKS Infrastructures Pvt.Ltd
8	Date of application of the contractor for granting the extension of time	07.08.2018
9	Date of receipt of application in the Sub Division	07.08.2018
10	Extension granted if any	No
11	Work carried out during the first period and Ist extension.	-
12	Work carried out by the contractor during the original period.	80% of work completed
13	Work carried out during the 2nd extension.	20%
14	Time now applied	236 Day
15	Date of recommending the time limit applied for	From 07.08.2018 to 31.03.2019

Scanned by CamScanner

	Whether the original application of the Contractor enclosed	yes
17	Balance works remaining to be done	40% of work
18	Probable time limit required for completion remaing works.	No
19	Const of work charge establishment	
20	Weekly notice as per Rule 2 of the contract has been issued.	No
21	Remarks by the Asst Conservator of Forest	Recommended for extension of time without fine
22	Daily rate & fine proposed	Nil
23	Recommendation of the Executive Engineer-5.	Recommended for extension of time without fine
24	Chief Engineer (RR Nagar), BBMP	Delayed UGD & Water Supply Work

Assistant Engineer
Ward No 17

Executive Engineer
Executive Engineer Division
RR Nagara Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 054.

Asst Executive Engineer
Yeshwanthapura Sub Division
Bruhat Bangalore Mahanagara Palike

Chief Engineer
RR Nagara Zone.

Scanned by CamScanner